

2019-2020 INFRASTRUCTURE IMPROVEMENTS
CITY OF LAMBERTON, MINNESOTA
PROJECT #S14.115839

Presented on Thursday, August 22, 2019

Last Week

- Monday, 12 - Continued finalizing water services on 4th Avenue (West Half). Continued finalizing water and sewer services on Ash Street (North Half)
- Tuesday, 13 - Finished finalizing water services on 4th Avenue (West Half). Finished finalizing water and sewer services on Ash Street (North Half)
- Wednesday, 14 - Continued installing storm sewer on 4th Avenue (West Half). Continued installing storm sewer on Ash Street (North Half)
- Thursday, 15 - Finished installing storm sewer on 4th Avenue (West Half). Continued installing storm sewer on Ash Street (North Half)
- Friday, 16 - Rain Day

This Week

- Monday, 19 - Continued installing storm sewer on Ash. Started installing sanitary sewer on 3rd Avenue.
- Tuesday, 20 - Rain Day
- Wednesday, 21 - Continued installing sanitary sewer on 3rd Avenue. Continued installing storm sewer on Ash Street.
- Thursday, 22 - Started installing watermain on 3rd Avenue. Continued installing storm sewer on Ash Street.
- Friday, 23 - Continued installing watermain on 3rd Avenue. Finished installing storm sewer on Ash Street.

Next Week

- Monday, 26 - Continue installing watermain on 3rd Avenue. Continue with removals on 3rd Avenue.
- Tuesday, 27 - Continue installing watermain and storm sewer on 3rd Avenue.
- Wednesday, 28 - Continue installing utilities on 3rd Avenue.
- Thursday, 29 - Continue installing utilities on 3rd Avenue.
- Friday, 30 - Continue installing utilities on 3rd Avenue.