

2019-2020 INFRASTRUCTURE IMPROVEMENTS
CITY OF LAMBERTON, MINNESOTA
PROJECT #S14.115839

Presented on Thursday, June 20, 2019

Last Week

- Monday, 10 - Water main tie in at Ash Street and Fifth Avenue
- Tuesday, 11 - Rain Day
- Wednesday, 12 - Continued installing sanitary sewer main on Ash Street (South Half)
- Thursday, 13 - Continued installing water main on Ash Street (South Half)
- Friday, 14 - Continued installing water main on Ash Street (South Half)

This Week

- Monday, 17 - Continued installing water main and sanitary sewer main on Ash Street (South Half)
- Tuesday, 18 - Continued installing sanitary sewer main on Ash Street (South Half)
- Wednesday, 19 - Connected to existing sanitary sewer main at Ash Street and Fifth Avenue
- Thursday, 20 - Rain Day
- Friday, 21 - Start finalizing utility service connections on Ash Street (South Half)

Next Week

- Monday, 24 - Connect manholes west to existing sanitary sewer mains on Ash Street (South Half)
- Tuesday, 25 - Start installing storm sewer on Ash Street (South Half) and set up temporary water on 4th Avenue
- Wednesday, 26 - Continue installing storm sewer on Ash Street (South Half)
- Thursday, 27 - Start installing water main on 4th Avenue
- Friday, 28 - Continue installing water main on 4th Avenue