

**2019-2020 INFRASTRUCTURE IMPROVEMENTS**  
**CITY OF LAMBERTON, MINNESOTA**  
**PROJECT #S14.115839**

Presented on Thursday, June 27, 2019

**Last Week**

- Monday, 17 - Continued installing water main and sanitary sewer main on Ash Street (South Half)
- Tuesday, 18 - Continued installing sanitary sewer main on Ash Street (South Half)
- Wednesday, 19 - Connected to existing sanitary sewer main at Ash Street and 5th Avenue
- Thursday, 20 - Rain Day
- Friday, 21 - Started finalizing utility service connections on Ash Street (South Half)
- Saturday, 22 - Continued finalizing utility service connections on Ash Street (South Half)

**This Week**

- Monday, 24 - Continued finalizing utility service connections on Ash Street (South Half)
- Tuesday, 25 - Finished finalizing utility service connections and connected manholes west to existing sanitary sewer mains on Ash Street (South Half)
- Wednesday, 26 - Started installing storm sewer on Ash Street (South Half) and set up temporary water on 4th Avenue (Ash to Douglas)
- Thursday, 27 - Rain Day
- Friday, 28 - Possible Rain Day

**Next Week**

- Monday, 01 - Continue installing storm sewer on Ash Street (South Half)
- Tuesday, 02 - Continue installing storm sewer on Ash Street (South Half)
- Wednesday, 03 - Clean up Ash Street (South Half)
- Thursday, 04 - Holiday
- Friday, 05 - Off