

2019-2020 INFRASTRUCTURE IMPROVEMENTS
CITY OF LAMBERTON, MINNESOTA
PROJECT #S14.115839

Presented on Thursday, July 11, 2019

Last Week

- Monday, 01 - Pumped water off of Ash Street (South Half)
- Tuesday, 02 - Continued installing storm sewer on Ash Street (South Half)
- Wednesday, 03 - Continued installing storm sewer and constructed a temporary road on Ash Street (South Half)
- Thursday, 04 - Holiday
- Friday, 05 - Off

This Week

- Monday, 08 - Finished installing storm sewer on Ash Street (South Half)
- Tuesday, 09 - Water shutdown. Started installing water main on 4th Avenue (Main)
- Wednesday, 10 - Continued installing water main on 4th Avenue (Ash to Birch)
- Thursday, 11 - Continued installing water main on 4th Avenue (Birch to Main)
- Friday, 12 - Start finalizing water services on 4th Avenue (East Half)
- Saturday, 13 - Continue finalizing water services on 4th Avenue (East Half)

Next Week

- Monday, 15 - Continue installing water main on 4th Avenue (Main to Douglas)
- Tuesday, 16 - Continue finalizing water services on 4th Avenue (East Half)
- Wednesday, 17 - Finish finalizing water services on 4th Avenue (East Half)
- Thursday, 18 - Start installing storm sewer on 4th Avenue (East Half)
- Friday, 19 - Continue installing storm sewer on 4th Avenue (East Half)