

2019-2020 INFRASTRUCTURE IMPROVEMENTS
CITY OF LAMBERTON, MINNESOTA
PROJECT #S14.115839

Presented on Thursday, July 18, 2019

Last Week

- Monday, 08 - Finished installing storm sewer on Ash Street (South Half)
- Tuesday, 09 - Water shutdown. Started installing water main on 4th Avenue (Main)
- Wednesday, 10 - Continued installing water main on 4th Avenue (Ash to Birch)
- Thursday, 11 - Continued installing water main on 4th Avenue (Birch to Main)
- Friday, 12 - Continued installing water main on 4th Avenue (Main to Douglas)
- Saturday, 13 - Rain

This Week

- Monday, 15 - Finished installing water main on 4th Avenue (East Half). Started finalizing water services on 4th Avenue (East Half)
- Tuesday, 16 - Continued finalizing water services on 4th Avenue (East Half)
- Wednesday, 17 - Rain
- Thursday, 18 - Continued finalizing water services on 4th Avenue (East Half)
- Friday, 19 - Finish finalizing water services on 4th Avenue (East Half). Start installing storm sewer on 4th Avenue (East Half)

Next Week

- Monday, 22 - Continue installing storm sewer on 4th Avenue (East Half)
- Tuesday, 23 - Continue installing storm sewer on 4th Avenue (East Half). Take down temporary water on 4th Avenue (East Half)
- Wednesday, 24 - Set up temporary water on 4th Avenue (West Half)
- Thursday, 25 - Continue installing storm sewer on 4th Avenue (East Half)
- Friday, 26 - Continue installing storm sewer on 4th Avenue (East Half)