

2019-2020 INFRASTRUCTURE IMPROVEMENTS
CITY OF LAMBERTON, MINNESOTA
PROJECT #S14.115839

Presented on Thursday, August 1, 2019

Last Week

- Monday, 22 - Continued installing storm sewer on 4th Avenue (East Half)
- Tuesday, 23 - Continued installing storm sewer on 4th Avenue (East Half)
- Wednesday, 24 - Finished installing storm sewer on 4th Avenue (East Half). Took down temporary water on 4th Avenue (East Half)
- Thursday, 25 - Set up temporary water on 4th Avenue (West Half)
- Friday, 26 - Started installing storm sewer on 4th Avenue (West Half). Started installing sanitary sewer on Ash Street (North Half)

This Week

- Monday, 29 - Started installing water main on 4th Avenue (West Half). Continued installing sanitary sewer on Ash Street (North Half)
- Tuesday, 30 - Continued installing water main on 4th Avenue (West Half). Continued installing sanitary sewer on Ash Street (North Half)
- Wednesday, 31 - Started finalizing water services on 4th Avenue (West Half). Continued installing sanitary sewer on Ash Street (North Half)
- Thursday, 01 - Continued finalizing water services on 4th Avenue (West Half). Started installing water main on Ash Street (North Half)
- Friday, 02 - Continue installing storm sewer on 4th Avenue (West Half). Water shutdown. Continue installing water main on Ash Street (North Half)

Next Week

- Monday, 05 - Continue installing storm sewer on 4th Avenue (West Half). Continue installing water main on Ash Street (North Half)
- Tuesday, 06 - Continue installing storm sewer on 4th Avenue (West Half). Finish installing water main on Ash Street (North Half)
- Wednesday, 07 - Continue installing water main on 4th Avenue (West Half). Continue installing sanitary sewer on Ash Street (North Half)
- Thursday, 08 - Continue installing water main on 4th Avenue (West Half). Continue installing sanitary sewer on Ash Street (North Half)
- Friday, 09 - Finish installing water main on 4th Avenue (West Half). Finish installing sanitary sewer on Ash Street (North Half)