

**2019-2020 INFRASTRUCTURE IMPROVEMENTS**  
**CITY OF LAMBERTON, MINNESOTA**  
**PROJECT #S14.115839**

Presented on            Thursday, August 8, 2019

**Last Week**

- Monday, 29 - Started installing water main on 4th Avenue (West Half). Continued installing sanitary sewer on Ash Street (North Half)
- Tuesday, 30 - Continued installing water main on 4th Avenue (West Half). Continued installing sanitary sewer on Ash Street (North Half)
- Wednesday, 31 - Started finalizing water services on 4th Avenue (West Half). Continued installing sanitary sewer on Ash Street (North Half)
- Thursday, 01 - Continued finalizing water services on 4th Avenue (West Half). Started installing water main on Ash Street (North Half)
- Friday, 02 - Continued installing storm sewer on 4th Avenue (West Half). Continued installing water main on Ash Street (North Half)

**This Week**

- Monday, 05 - Continued installing storm sewer on 4th Avenue (West Half). Continued installing water main on Ash Street (North Half)
- Tuesday, 06 - Continued installing storm sewer on 4th Avenue (West Half). Finished installing water main on Ash Street (North Half)
- Wednesday, 07 - Continued installing water main on 4th Avenue (West Half). Continued installing sanitary sewer on Ash Street (North Half)
- Thursday, 08 - Continued installing water main on 4th Avenue (West Half). Continued installing sanitary sewer on Ash Street (North Half)
- Friday, 09 - Finish installing water main on 4th Avenue (West Half). Finish installing sanitary sewer on Ash Street (North Half)

**Next Week**

- Monday, 12 - Continue finalizing water services on 4th Avenue (West Half). Start finalizing water and sewer services on Ash Street (North Half)
- Tuesday, 13 - Finish finalizing water services on 4th Avenue (West Half). Finish finalizing water and sewer services on Ash Street (North Half)
- Wednesday, 14 - Continue installing storm sewer on 4th Avenue (West Half). Continue installing storm sewer on Ash Street (North Half)
- Thursday, 15 - Continue installing storm sewer on 4th Avenue (West Half). Continue installing storm sewer on Ash Street (North Half)
- Friday, 16 - Finish installing storm sewer on 4th Avenue (West Half)