

2019-2020 INFRASTRUCTURE IMPROVEMENTS
CITY OF LAMBERTON, MINNESOTA
PROJECT #S14.115839

Presented on Thursday, August 15, 2019

Last Week

- Monday, 05 - Continued installing storm sewer on 4th Avenue (West Half). Continued installing water main on Ash Street (North Half)
- Tuesday, 06 - Continued installing storm sewer on 4th Avenue (West Half). Finished installing water main on Ash Street (North Half)
- Wednesday, 07 - Continued installing water main on 4th Avenue (West Half). Continued installing sanitary sewer on Ash Street (North Half)
- Thursday, 08 - Continued installing water main on 4th Avenue (West Half). Finished installing sanitary sewer on Ash Street (North Half)
- Friday, 09 - Finished installing water main on 4th Avenue (West Half). Started finalizing water and sewer services on Ash Street (North Half)

This Week

- Monday, 12 - Continued finalizing water services on 4th Avenue (West Half). Continued finalizing water and sewer services on Ash Street (North Half)
- Tuesday, 13 - Finished finalizing water services on 4th Avenue (West Half). Finished finalizing water and sewer services on Ash Street (North Half)
- Wednesday, 14 - Continued installing storm sewer on 4th Avenue (West Half). Continued installing storm sewer on Ash Street (North Half)
- Thursday, 15 - Finished installing storm sewer on 4th Avenue (West Half). Continued installing storm sewer on Ash Street (North Half)
- Friday, 16 - Set up temporary water on 3rd Avenue. Continue installing storm sewer on Ash Street (North Half)

Next Week

- Monday, 19 - Continue installing storm sewer on Ash Street (North Half)
- Tuesday, 20 - Continue installing storm sewer on Ash Street (North Half)
- Wednesday, 21 - Water shutdown. Start installing water main on 3rd Avenue. Finish installing storm sewer on Ash Street (North Half)
- Thursday, 22 - Start installing storm sewer on 3rd Avenue. Continue installing water main on 3rd Avenue
- Friday, 23 - Continue installing storm sewer on 3rd Avenue. Continue installing water main on 3rd Avenue