## Weekly Progress Meeting No. 15 October 10<sup>th</sup>, 2019

Project: 2019-2020 Infrastructure Improvements

City of Lamberton, Minnesota Project No.: S14.115839

Contractor: Duininck, Inc.

408 6th Street P.O. Box 208

Prinsburg, MN 56281-0208 Phone: Office: 320-978-6011 Fax: 320-978-4978

Project Manager: Jamie Steffensen Cell Phone: 320-212-9315

Construction Foreman: Kyle Drexler Cell Phone: 320-905-9092

Safety Officer: Jeff Rettig

Cell Phone: 320-978-1362

Owner: City of Lamberton

Madonna Peterson, City Administrator

Phone: Office: 507-752-7601 Fax: 507-752-7117

Engineer: Bolton & Menk, Inc.

1243 Cedar St. NE

P.O. Box 434

Sleepy Eye, MN 56085-0434

Phone: 507-794-5541 Fax: 507-794-5542

Project Manager: Owen Todd, P.E.

Cell: 507-317-3102

Construction Observer: Brandon Mattison

Cell: 507-766-5824

Shane Traulich Cell: 507-766-2790

### **AGENDA**

1. Review minutes of previous meetings.

No comments

2. Review of work progress.

**Contractor Reports:** 

- Last Week
- This Week
- Next Week

See Contractor Summary

- 3. Maintenance of the Progress Schedule
  - a. Highlight work complete
  - b. Project Schedule
    No Change
- 4. Identification of problems that impede planned progress.

None to Note

- 5. Maintenance of quality and work safety standards
  - a. City

Cracked driveway on 3rd Avenue – Discussing how to repair

b. Contractor

Cracked curb on 3<sup>rd</sup> Avenue – needs to be replaced

c. Engineer

Catch Basins on Ash – need to shift structures or propose a solution

- 6. Field observations, problems and decisions:
  - a. Maintenance of Haul Routes:

We received a verbal complaint the road is falling apart – road appears to be in good condition

b. Access Issues:

None to note

c. Erosion Control/Dust Control/SWPPP:

Contractor shall confirm who is doing the documentation

d. Private Utilities/Street Lighting:

None to note

e. Water Service Interruptions/Shutdowns:

Water shutdowns are complete

f. Bad weather days

Tuesday, October 1 Wednesday, October 2 Thursday, October 3

g. Other Issues:

No Comment

7. City's Questions/Comments
Asked about getting temporary access to a resident on 3<sup>rd</sup> Avenue – Contractor will provide access fallowing the meeting

8. Affected Public's Questions/Comments None

9. Contractor's Questions/Comments
None

10. Review of submittals schedule and status of submittals. Up to date

11. Review of RFIs
None

12. Review of off-site fabrication and delivery schedules.

Reminded Contractor to have concrete trucks use haul routes

- 13. Coordination with Engineer for projected progress
  - a. Staking by Engineer Survey crew requirements: Survey crew was onsite yesterday set curb stakes
  - b. Testing status/requirements: AET is testing concrete
  - c. Other:
- 14. Review Pay Requests/Change Orders Next pay request is October 31st
- 15. Next Weekly Meeting October 17, 2019

Time: 11:00 a.m.

Location: Lamberton City Hall

### WEEKLY PROGRESS MEETING NO. 15

## 2019-2020 Infrastructure Imp. City of Lamberton, MN

BMI Project No. S14.115839

Date: Thursday, October 10, 2019 Time: 11:00 A.M.

	Name	Representing	Mailing Address	Phone	Cell	E-Mail
/	Madonna Peterson, City Administrator	City of Lamberton	P.O. Box 356, 112 West 2 <sup>nd</sup> Ave. Lamberton, MN 56152	507-752-7601		mpeterson@lambertonmn.com
/	Justin Thram, Utility Superintendent	City of Lamberton	P.O. Box 356, 112 West 2 <sup>nd</sup> Ave. Lamberton, MN 56152	507-752-7601	507-828-2606	jthram@lambertonmn.com
/	Owen Todd, P.E.	Bolton & Menk, Inc.	1243 Cedar Street NE, P.O. Box 434 Sleepy Eye, MN 56085	507-794-5541	507-317-3102	Owen.Todd@Bolton-Menk.com
/	Brandon Mattison RPR	Bolton & Menk, Inc.	1243 Cedar Street NE, P.O. Box 434 Sleepy Eye, MN 56085	507-794-5541	507-766-5824	Brandon.Mattison@Bolton-Menk.com
	Brady Burchill Project Manager	Duininck, Inc.	408 6 <sup>th</sup> Street, P.O. Box 208 Prinsburg, MN 56281-0208	320-978-6011	320-979-3337	BradyB@duininck.com
	Gunnar Cowing RPR	Bolton & Menk, Inc.	1243 Cedar Street NE, P.O. Box 434 Sleepy Eye, MN 56085	507-794-5541	507-766-5686	Gunnar.Cowing@Bolton-Menk.com
/	Wess Foreman	Duininck, Inc.	408 6 <sup>th</sup> Street, P.O. Box 208 Prinsburg, MN 56281-0208		320-212-9353	
	Debbie Volmer City EDA	City of Lamberton	P.O. Box 356, 112 West 2 <sup>nd</sup> Ave. Lamberton, MN 56152	507-752-7601	507-822-0025	dvollmer@lambertonmn.com
	Tom Neperman Fire Chief	City of Lamberton	P.O. Box 356, 112 West 2 <sup>nd</sup> Ave. Lamberton, MN 56152			tomneperman@rrcfalcons.com
	Jerome Vikse	Duininck, Inc.	408 6 <sup>th</sup> Street, P.O. Box 208 Prinsburg, MN 56281-0208	320-978-6011	320-212-9306	jeromev@duininck.com
	Jamie Steffensen	Duininck, Inc.	408 6 <sup>th</sup> Street, P.O. Box 208 Prinsburg MN 56281-0208		320-212-9315	jamies@duininck.com
	Travis Christensen Foreman	Duininck, Inc.	408 6 <sup>th</sup> Street, P.O. Box 208 Prinsburg MN 56281-0208		320-212-9345	travis.christensen@duininck.com
	Shane Traulich RPR	Bolton & Menk, Inc.	1243 Cedar Street NE, P.O. Box 434 Sleepy Eye, MN 56085	507-794-5541	507-766-2790	Shane.Traulich@Bolton-Menk.com
			1 2 2 /			

# 2019-2020 INFRASTRUCTURE IMPROVEMENTS CITY OF LAMBERTON, MINNESOTA

### PROJECT #S14.115839

Presented on Thursday, October 10, 2019

#### **Last Week**

Monday, 30 - Continue installing storm sewer on 3rd Avenue and continue grading on 3rd

Avenue.

Tuesday, 01 - Rain Day

Wednesday, 02 - Rain Day

Thursday, 03 - Rain Day

Friday, 04 - Finished utilities

### This Week

Monday, 07 - Continued grading, placing edge drain and pouring sidewalk/curb

Tuesday, 08 - Continued grading, placing edge drain and pouring concrete

Wednesday, 09 - Continued grading, placing edge drain and pouring driveways

Thursday, 10 - Continued installing storm sewer, continued grading on 3rd Avenue & continued pouring curb and gutter.

Friday, 11 - Continue grading and pouring concrete

### **Next Week**

Monday, 14 - Continued grading, placing edge drain and pouring sidewalk/driveways

Tuesday, 15 - Continued grading, placing edge drain and pouring sidewalk/driveways

Wednesday, 16 - Continued grading, placing edge drain and pouring sidewalk/driveways

Thursday, 17 - Continued grading, placing edge drain and pouring sidewalk/driveways

Friday, 18 - Continued grading, placing edge drain, pouring sidewalk/driveways and placing bituminous roadway