

2019-2020 INFRASTRUCTURE IMPROVEMENTS
CITY OF LAMBERTON, MINNESOTA
PROJECT #S14.115839

Presented on Thursday, June 13, 2019

Last Week

- Monday, 03 - Setup temporary water for the south half of Ash Street
- Tuesday, 04 - Received several loads of material and tested temporary water system
- Wednesday, 05 - Received more materials, reclaimed Ash Street & Fourth Avenue and tested temporary water system
- Thursday, 06 - Started installing sanitary sewer main on Ash Street
- Friday, 07 - Continued installing sanitary sewer main on Ash Street

This Week

- Monday, 10 - Water main tie in at Ash Street and Fifth Avenue
- Tuesday, 11 - Rain Day
- Wednesday, 12 - Continued installing sanitary sewer main on Ash Street
- Thursday, 13 - Continued installing water main on Ash Street
- Friday, 14 - Continue installing water main on Ash Street (South Half)

Next Week

- Monday, 17 - Continue installing sanitary sewer main on Ash Street (South Half)
- Tuesday, 18 - Continue installing sanitary sewer main on Ash Street (South Half)
- Wednesday, 19 - Start finalizing utility service connections on Ash Street (South Half)
- Thursday, 20 - Continue finalizing utility service connections on Ash Street (South Half)
- Friday, 21 - Connect existing sanitary sewer mains on Ash Street