

2019-2020 INFRASTRUCTURE IMPROVEMENTS
CITY OF LAMBERTON, MINNESOTA
PROJECT #S14.115839

Presented on Thursday, August 29, 2019

Last Week

- Monday, 19 - Continued installing storm sewer on Ash & started installing sanitary sewer on 3rd Avenue.
- Tuesday, 20 - Rain Day
- Wednesday, 21 - Continued installing sanitary sewer on 3rd Avenue & continued installing storm sewer on Ash Street.
- Thursday, 22 - Started installing watermain on 3rd Avenue & continued installing storm sewer on Ash Street.
- Friday, 23 - Continued installing watermain on 3rd Avenue & finished installing storm sewer on Ash Street.

This Week

- Monday, 26 - Rain Day
- Tuesday, 27 - Continued installing storm sewer on 3rd Avenue & continued installing water main on 3rd Avenue.
- Wednesday, 28 - Continued installing storm sewer on 3rd Avenue & continued installing water main on 3rd Avenue. Continued grading Ash Street.
- Thursday, 29 - Continued installing storm sewer on 3rd Avenue & continued installing water main on 3rd Avenue. Continued grading Ash Street.
- Friday, 30 - Setup temporary water for rest of 3rd Avenue & continue sanitary sewer on 3rd Avenue. Continue grading Ash Street.

Next Week

- Monday, 02 - Holiday
- Tuesday, 03 - Continue installing water services & sanitary services. Continue grading Ash Street.
- Wednesday, 04 -
Continue removals on 3rd Avenue & installing storm sewer on 3rd Avenue.
- Thursday, 05 - Continue installing utilities on 3rd Avenue.
- Friday, 06 - Continue installing utilities on 3rd Avenue.