Duininck, Inc.
Lamberton, MN Schedule

Substantial
Nov. 8

		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23					
Week Of:		6/3/2019	6/10/2019	6/17/2019	6/24/2019	7/1/2019	7/8/2019	7/15/2019	7/22/2019	7/29/2019	8/5/2019	8/12/2019	8/19/2019	8/26/2019	9/2/2019	9/9/2019	9/16/2019	9/23/2019	9/30/2019	10/7/2019	10/14/2019	10/21/2019	10/28/2019	11/4/2019	11/11/2019	11/18/2019	11/25/2019	12/2/2019
ASH STREET (5th to approx. 66+50)	Sub																												
Traffic Control	All State																												
Erosion Control	Swenson/Duininck																												
Tree Removals	Keck Tree Service																												
Reclaim/Removals	APRS/Duininck																												
Install Sanitary	Duininck	550 LF; 10 services, 250 LF																											
Install Water Main	Duininck	550 LF; 11 services, 275 LF																											
Install Storm	Duininck	450 LF																											
Grading & Edge Drain	Duininck																												
Gravel	Duininck																												
Concrete Work	Hoffman																												
Paving	Duininck																												
Seeding	Swenson																												
FOURTH AVENUE	Sub																												
Traffic Control	All State																												
Erosion Control	Swenson/Duininck																												
Tree Removals	Keck Tree Service																												
Reclaim/Removals	APRS/Duininck																												
Install Water Main	Duininck						2,791 LF Main; 43 Services, 1,524 LF																						
Install Storm	Duininck						2,177 LF																						
Grading & Edge Drain	Duininck																												
Gravel	Duininck																												
Concrete Work	Hoffman																												
Paving	Duininck																												
Seeding	Swenson																												
ASH STREET (66+50 to 1st Ave.)	Sub																												
Traffic Control	All State																												
Erosion Control	Swenson/Duininck																												
Tree Removals	Keck Tree Service																												
Reclaim/Removals	APRS/Duininck																												
Install Sanitary	Duininck										1,048 LF Main; 14 Services, 595 LF																		
Install Water Main	Duininck										1,064 LF Main; 13 Services, 487 LF																		
Install Storm	Duininck										1,561 LF																		
Grading & Edge Drain	Duininck																												
Gravel	Duininck																												
Concrete Work	Hoffman																												
Paving	Duininck																												
Seeding	Swenson																												
THIRD AVENUE	Sub																												
Traffic Control	All State																												
Erosion Control	Swenson/Duininck																												
Tree Removals	Keck Tree Service																												
Reclaim Removals	APRS/Duininck																												
Install Sanitary	Duininck															512 LF Main; 3 Services, 105 LF													
Install Water Main	Duininck															2,590 LF Main; 42 Services, 1,416 LF													
Install Storm	Duininck															2,927 LF													
Grading & Edge Drain	Duininck																												
Gravel	Duininck																												
Concrete Work	Hoffman																												
Paving	Duininck																												
Seeding	Swenson																												