Duininck, Inc.
Lamberton, MN Schedule Preliminary Schedule

Substantial
Nov. 8

		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23				
Week Of:		6/3/2019	6/10/2019	6/17/2019	6/24/2019	7/1/2019	7/8/2019	7/15/2019	7/22/2019	7/29/2019	8/5/2019	8/12/2019	8/19/2019	8/26/2019	9/2/2019	9/9/2019	9/16/2019	9/23/2019	9/30/2019	10/7/2019	10/14/2019	10/21/2019	10/28/2019	11/4/2019	11/11/2019	11/18/2019	11/25/2019	12/2/2
FOURTH AVENUE	Sub																											
Traffic Control	All State																											
Erosion Control	Swenson/Duininck																											
Tree Removals	Keck Tree Service																											
Reclaim/Removals	APRS/Duininck																											
Install Water Main	Duininck	1,791 LF Main, 49 Services, 1,524 LF																										
Install Storm	Duininck	2,177 LF																										
Grading & Edge Drain	Duininck																											
Gravel	Duininck																											
Concrete Work	Hoffman																											
Paving	Duininck																											
Seeding	Swenson																											
THIRD AVENUE	Sub																											
Traffic Control	All State																											
Erosion Control	Swenson/Duininck																											
Tree Removals	Keck Tree Service																											
Reclaim Removals	APRS/Duininck																											
Install Sanitary	Duininck						512 LF Main, 8 Services, 305 LF																					
Install Water Main	Duininck						1,590 LF Main, 42 Services, 1,216 LF																					
Install Storm	Duininck						2,927 LF																					
Grading & Edge Drain	Duininck																											
Gravel	Duininck																											
Concrete Work	Hoffman																											
Paving	Duininck																											
Seeding	Swenson																											
ASH STREET	Sub																											
Traffic Control	All State																											
Erosion Control	Swenson/Duininck																											
Tree Removals	Keck Tree Service																											
Reclaim/Removals	APRS/Duininck																											
Install Sanitary	Duininck											1,598 LF Main, 22 Services, 845 LF																
Install Water Main	Duininck											1,614 LF Main, 24 Services, 762 LF																
Install Storm	Duininck											2,011 LF																
Grading & Edge Drain	Duininck																											
Gravel	Duininck																											
Concrete Work	Hoffman																											
Paving	Duininck																											
Seeding	Swenson																											